Minutes of Site Coordination Meeting No. 17

Fernwood Wat Ket Residence (24-storey condominium, Charoen Rat Road, Chiang Mai) · Verve Lanna Estate Co., Ltd. · Ref. SCM-FWK-17 · Meeting held 24 September 2026, issued 26 September 2026

Venue: Site office container 2, 09:30–12:10. **Developer (Verve Lanna Estate):** Kittipong Wongsakul (Project Director, chair), Sitthiporn Rattanachai (Sales and Buyer Relations Manager). **Main contractor (Pornthep Builders Co., Ltd.):** Thawatchai Inkaew (Project Manager), Pimchanok Saelee (Safety Officer). **Consultant (Arunee Thongdee Engineering):** Arunee Thongdee (Construction Supervisor), Wirat Phonsawan (MEP Inspector). **Minutes:** Duangjai Meesuk (Document Controller, developer).

1. Progress since Meeting No. 16

Thawatchai Inkaew reported overall progress of 71.4 % against a planned 74.0 % (at Meeting No. 16 on 27 August 2026 the figure was 66.8 %). The frame was topped out on 12 September 2026. Brick and block walls are complete up to level 19, and internal plastering up to level 14. The contractual completion date in the main contract is 30 April 2027. The shortfall is mainly due to items 3 and 4.

2. Tower crane dismantling and road closure

The tower crane will be dismantled using a 250-tonne mobile crane on the night of Saturday 17 October 2026 into Sunday 18 October 2026, from 22:00 to 05:00. The previously proposed date of 10 October 2026 was dropped because it clashes with a temple fair on the nearby river bank. During the work, the southbound lane of Charoen Rat Road between the project entrance and Soi 3 will be closed, and traffic will run one lane each way on the northbound side under the control of traffic marshals.

- Pimchanok Saelee will deliver written notice to all shophouses on Soi 1 to Soi 3 by 7 October 2026 and will post the closure banner at the site gate at least 7 days in advance.
- If the wind speed at the crane top exceeds 38 km/h, or there is rain, the work will be postponed to the next Saturday night, 24 October 2026.

3. Podium roof waterproofing (level 6 pool deck)

The 48-hour flood test on the level 6 pool deck failed on 15 September 2026: water appeared at two points on the ceiling of the level 5 car park, near grid lines C-4 and D-6. Arunee Thongdee confirmed that the cause is poor lapping of the polyurethane membrane around the pool drain outlets. The contractor will remove and relay the membrane in an area of about 180 square metres around both drain zones, at its own cost.

- The repeat 48-hour flood test will be carried out by Pornthep Builders and witnessed by the consultant, starting on 9 October 2026.
- Pool tiling may not start until the consultant signs the flood test record.
- Arunee Thongdee will issue a non-conformance report (NCR-FWK-041) by 30 September 2026.

Note. The two leaks are above parking bays 5-112 and 5-118. They stay fenced off until the repeat test is passed; buyers allocated these bays get temporary bays on level 4.

Fictional document created for testing a question-answering system. All names, figures and organisations are invented.

4. Façade glass supplier change

The original supplier of the low-emissivity laminated glass for levels 15 to 24 was unable to deliver because of a furnace breakdown. The developer approved a change to an alternative supplier on 19 September 2026 with the same specification (8.76 mm laminated, low-E coating, green tint). The first delivery is expected on 2 November 2026. Kittipong Wongsakul and the project architect will check the new glass colour against the approved sample panel on site on 5 November 2026, before installation. Levels 3 to 14 are already glazed and are not affected.

5. Buyer unit modification requests

Sitthiporn Rattanachai reported that 38 modification requests were received for the current round. The meeting confirmed the following rules:

- For units on levels 3 to 12, the cut-off date for any modification request was 31 August 2026 and has passed. No further requests for these levels are accepted.
- For units on levels 13 to 24, the cut-off date is 31 October 2026 for finishes only: floor tile colour, kitchen cabinet colour and the choice between a bathtub and a walk-in shower.
- Moving a kitchen sink, a toilet or any other wet-area point is not accepted on any level after 30 June 2026, because the pipe sleeves are already cast in the slabs.
- Each accepted request costs a handling fee of 3,500 baht, in addition to any price difference for the finishes.

Requests go only through the Fernwood buyer portal; a decision is given within 10 working days.

6. Lifts and MEP

Wirat Phonsawan reported that the two passenger lifts and one service lift are installed up to the guide rails; lift testing is planned for January 2027. The fire pump and sprinkler test is scheduled for 18 March 2027.

7. Revised programme

The developer granted an extension of time of 21 days for the glass supply problem. No extension was granted for the waterproofing rework, as the defect was the contractor’s responsibility. The revised completion date is therefore 21 May 2027. Handover of units to buyers is planned to start on 1 July 2027, after the condominium registration. Sitthiporn Rattanachai will inform all buyers of the new handover date by letter by 15 October 2026.

8. Action points

Crane notices to Soi 1 to Soi 3 by 7 October 2026: Pimchanok Saelee. NCR-FWK-041 by 30 September 2026: Arunee Thongdee. Membrane relaying and repeat flood test from 9 October 2026: Thawatchai Inkaew. Handover letter to buyers by 15 October 2026: Sitthiporn Rattanachai.

Next meeting: Site Coordination Meeting No. 18, Thursday 22 October 2026, 09:30, site office container 2.

Fictional document created for testing a question-answering system. All names, figures and organisations are invented.