Minutes of Joint Handover Committee Meeting No. 3/2026

Banyan Ridge Village Phase 2, Hang Dong, Chiang Mai · Thanachot Land Co., Ltd. · Ref. JHC-BR2-03/2026 · 18 September 2026

Venue: Clubhouse Meeting Room B, 19:00–20:45. **Developer:** Sirinthip Prasertkul (Handover Manager, chair), Anan Kaewmala (Site Engineer), Wanida Rungsri (Customer Care, minutes). **Residents:** Montree Pimsri (Chair, Interim Residents Committee), Jiraporn Thepsuwan (Treasurer).

1. Common-area defect survey

Phase 2 has 146 houses, 131 transferred to buyers. Anan Kaewmala reported that 22 of the 37 items from the 9 September walk-through are fixed. Open: the north retention pond pump trips during heavy rain, 6 street lights on Soi 3 do not work, and pool tiles are loose at the shallow end. The pool stays closed until about 10 October 2026. The pond pump will be replaced, not repaired.

2. Handover date of the common areas

The handover to the village juristic person was planned for 1 November 2026. Because the open defects must be closed first, the committee **agreed to move the handover to 1 December 2026**. The owners' meeting to register the juristic person stays on Sunday 22 November 2026, 10:00, clubhouse hall.

3. Common maintenance fee

Until 30 September 2026 the developer charges 25 baht per square wah per month. From the handover date the fee set by the owners' meeting applies; the proposal to be voted on is 32 baht per square wah per month. Jiraporn Thepsuwan will send the draft 2027 budget to owners by 6 November 2026.

4. Private house defects and warranty

Agreed procedure for reporting defects inside a house:

1. Fill in the defect form in the Banyan Ridge resident app, or on paper at the sales office, with the house number and photos.
2. Customer Care sends a reference number within 2 working days.
3. The site engineer inspects within 7 working days and books the repair with the owner.
4. The owner signs the completion sheet.

Warranty from the transfer date: 5 years for structure, 1 year for fittings (doors, taps, wiring).

5. Action points

Replace the north pond pump by 15 October 2026: Anan Kaewmala. Repair the Soi 3 street lights and send a photo report: Sirinthip Prasertkul. Send the owners' meeting invitation by 6 November 2026: Montree Pimsri. Next meeting: 16 October 2026, 19:00.

Fictional document created for testing a question-answering system. All names, figures and organisations are invented.